

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
1060-39-70				\$1,000,000 - \$1,999,999	\$0 - \$99,999	02/09/10			Deferred
6140-00-64	ADAMS	STH-013	303	\$3,000,000 - \$3,999,999	\$3,000,000 - \$3,999,999	04/14/15	11/13/12	WISCONSIN DELLS - ADAMS CONST/SHRM CTH Q - CTH E	Advanced
6160-03-60	ADAMS	STH-021	303	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999	03/12/13	06/08/10	NECEDAH - COLOMA PREVENTATIVE MAINTENANCE JUNEAU CO LINE - STH 13	Advanced
1197-18-03	BARRON	-	303	\$250,000 - \$499,999	\$0 - \$99,999	01/01/09		DEACTIVATED NEW AUBURN - SPOONER DESIGN/RESURF USH 8 TO 26TH AVENUE (NB)	Deferred
1197-18-04	BARRON	-	303	\$250,000 - \$499,999	\$0 - \$99,999	01/01/09		DEACTIVATED NEW AUBURN - SPOONER DESIGN/RESURF USH 8 TO 26TH AVENUE (SB)	Deferred
1197-18-61	BARRON	-	303	\$1,000,000 - \$1,999,999	\$0 - \$99,999	07/13/10		DEACTIVATING NEW AUBURN - SPOONER CONSTR/ROADWAY MAINTENANCE USH 8 TO 26TH AVENUE (NB)	Deferred
1197-18-62	BARRON	-	303	\$1,000,000 - \$1,999,999	\$0 - \$99,999	06/14/11		DEACTIVATED NEW AUBURN - SPOONER CONSTR/ROADWAY MAINTENANCE USH 8 TO 26TH AVENUE (SB)	Deferred
1197-18-71	BARRON	USH-053	303	\$10,000,000 - \$10,999,999	\$10,000,000 - \$10,999,999	07/09/24	07/13/10	NEW AUBURN - SPOONER CONSTRUCTION/PAVEMENT REPLACEMENT USH 8 TO 26TH AVENUE (NB)	Advanced
1197-18-72	BARRON	USH-053	303	\$10,000,000 - \$10,999,999	\$10,000,000 - \$10,999,999	06/09/26	07/13/10	NEW AUBURN - SPOONER CONSTRUCTION/ PAVEMENT REPLACEMENT USH 8 TO 26TH AVENUE (SB)	Advanced
8510-02-74	BAYFIELD	-	303	\$750,000 - \$999,999	\$0 - \$99,999	12/13/11		DEACTIVATED RED CLIFF - CORNUCOPIA CONSTR OPS/PAVEMENT REPLACEMENT .2 MI W BLUEBERRY RD TO OLD K EAST	Deferred
8732-00-00	BAYFIELD	CTH-M	205	\$0 - \$99,999	\$0 - \$99,999		07/25/09	CLAM LAKE - CABLE STIM/PE/RESURF/FOREST HWY 24 DELLS LANE TO ASHLAND COUNTY LINE	Advanced
8732-00-70	BAYFIELD	CTH-M	205	\$0 - \$99,999	\$500,000 - \$749,999		02/09/10	CLAM LAKE - CABLE STIM/CONST/RESURF/FOREST HWY 24	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								DELLS LANE TO ASHLAND COUNTY LINE	
8150-16-41	BAYFIELD	STH-027	303	\$0 - \$99,999	\$0 - \$99,999		11/25/09	HAYWARD - BRULE	Advanced
								UTL/DAHLBERG LIGHT & POWER CO/PAR10	
								SOUTH COUNTY LN TO WEST COUNTY LN	
9202-07-78	BROWN	STH-029	302	\$0 - \$99,999	\$0 - \$99,999		08/11/09	CTH J - USH 41	Advanced
								R & R	
								PACKERLAND DR & SHAWANO AVE	
4085-26-72	BROWN	STH-032	303	\$0 - \$99,999	\$0 - \$99,999		03/09/10	ASHLAND AVENUE, CITY OF DEPERE	Advanced
								R/W-NO	
								8TH & 9TH STREET INTERSECTIONS	
4075-28-71	BROWN	STH-096	303	\$11,000,000 - \$11,999,999	\$11,000,000 - \$11,999,999	01/10/12	07/09/13	VILLAGE OF WRIGHTSTOWN	Deferred
								B-05-0736-0001-0004 R/W-YES	
								FOX RIVER BRIDGE & APPROACHES	
1133-03-17	BROWN	USH-041	302	\$0 - \$99,999	\$1,000,000 - \$1,999,999		07/25/09	DEPERE - SUAMICO	Advanced
								TRANS PROGRAM	
								CONSTRUCTION TASKS	
1133-03-21	BROWN	USH-041	302	\$6,000,000 - \$6,999,999	\$3,000,000 - \$3,999,999	07/25/09	04/25/10	DEPERE - SUAMICO	Decrease
								MASON STREET INTERCHANGE	
1133-06-21	BROWN	USH-041	302	\$750,000 - \$999,999	\$3,000,000 - \$3,999,999	07/25/09	07/25/09	DEPERE - SUAMICO	Increase
								ORANGE LANE - GLORY ROAD	
1133-06-40	BROWN	USH-041	302	\$250,000 - \$499,999	\$250,000 - \$499,999	01/25/13	12/25/09	DEPERE - SUAMICO	Advanced
								ORANGE LANE - GLORY ROAD	
7070-06-31	CHIPPEWA	STH-027	303	\$100,000 - \$249,999	\$100,000 - \$249,999		01/01/09	CADOTT - CORNELL	Advanced
								DESIGN/ROAD MAINTENANCE	
								STH 29 TO STH 64	
8190-03-32	CHIPPEWA	STH-064	303	\$0 - \$99,999	\$0 - \$99,999		01/01/09	C CORNELL, BRIDGE STREET	Advanced
								DESIGN/ROAD MAINTENANCE	
								CHIPPEWA RIVER BRIDGE TO 3RD STREET	
8190-03-62	CHIPPEWA	STH-064	303	\$0 - \$99,999	\$100,000 - \$249,999		04/10/12	C CORNELL, BRIDGE STREET	Advanced
								CONSTR/ROAD MAINTENANCE	
								CHIPPEWA RIVER BRIDGE TO 3RD STREET	
7050-02-30	CLARK	STH-073	303	\$0 - \$99,999	\$0 - \$99,999		01/01/09	C NEILLSVILLE, HEWETT STREET	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								DESIGN/ROAD MAINTENANCE	
								USH 10 TO BIENECK ROAD	
5986-00-00	DANE	CTH-Y	206	\$0 - \$99,999	\$0 - \$99,999		09/25/09	MAZOMANIE - SAUK CITY	Advanced
								DESIGN/CULVERT REPLACEMENT	
								CTH Y / WIS RIVER TRIBUTARY	
5986-00-70	DANE	CTH-Y	206	\$0 - \$99,999	\$100,000 - \$249,999		06/14/11	MAZOMANIE - SAUK CITY	Advanced
								DESIGN/CULVERT REPLACEMENT	
								CTH Y / WIS RIVER TRIBUTARY	
1066-02-94	DANE	IH -094	303	\$0 - \$99,999	\$100,000 - \$249,999		03/25/10	MADISON - LAKE MILLS	Advanced
								TRF MIT 1066-02-72/0517-XX-XX	
								BADGER INTERCHANGE TO CTH N	
5993-04-71	DANE	NON-HWY	214	\$0 - \$99,999	\$0 - \$99,999	06/25/09	07/25/09	PHEASANT BRANCH CREEK CORR TRAIL	Deferred
								CONST OPS - BASE, PAVE TRAIL	
								PARMENTER ST - CENTURY AVE	
1206-04-31	DANE	USH-012	303	\$0 - \$99,999	\$100,000 - \$249,999		01/01/09	SAUK CITY - CAMBRIDGE	Advanced
								DESIGN/EPOXY DECK OVERLAYS	
								YAHARA RIVER B-13-0315 & B-13-0316	
5155-05-01	DANE	USH-014	303	\$0 - \$99,999	\$0 - \$99,999		01/01/09	MADISON - EVANSVILLE	Advanced
								PRELIMINARY ENGINEERING	
								STH 92 INTERSECTION	
5155-05-21	DANE	USH-014	303	\$0 - \$99,999	\$0 - \$99,999		09/25/09	MADISON - EVANSVILLE	Advanced
								R/E OPERATIONS	
								STH 92 INTERSECTION	
5155-05-41	DANE	USH-014	303	\$0 - \$99,999	\$0 - \$99,999		12/25/09	MADISON - EVANSVILLE	Advanced
								UTL OPS //LOE	
								STH 92 INTERSECTION	
5155-05-71	DANE	USH-014	303	\$0 - \$99,999	\$100,000 - \$249,999		07/13/10	MADISON - EVANSVILLE	Advanced
								CONST OPS//IMPROVE DRAINAGE	
								STH 92 INTERSECTION	
5411-02-60	DANE	USH-051	303	\$0 - \$99,999	\$0 - \$99,999		08/25/09	BARTILLON DRIVE, C OF MADISON	Advanced
								LFA/POND FILLING	
								KINSMAN BLVD TO PORTAGE ROAD	
1196-00-09	DOUGLAS	USH-053	303	\$0 - \$99,999	\$100,000 - \$249,999		01/01/09	MINONG - SOLON SPRINGS	Advanced
								P/E RECST	
								TWO MILE LAKE RELOCATION	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
1196-00-79	DOUGLAS	USH-053	303	\$0 - \$99,999	\$1,000,000 - \$1,999,999		11/08/11	MINONG - SOLON SPRINGS CONST RECST TWO MILE LAKE RELOCATION	Advanced
1198-02-81	DOUGLAS	USH-053	303	\$3,000,000 - \$3,999,999	\$1,000,000 - \$1,999,999	01/10/12	01/10/12	SOLON SPRINGS - SUPERIOR CONST/RESURFACING WI CENTRAL LTD RR TO KENT ROAD (NB)	Decrease
8630-04-63	DUNN	STH-170	303	\$0 - \$99,999	\$100,000 - \$249,999		07/25/09	GLENWOOD CITY - COLFAX CONSTR/ROAD MAINTENANCE WEST COUNTY LINE TO STH 79	Advanced
7905-03-02	EAU CLAIRE	USH-053	303	\$0 - \$99,999	\$0 - \$99,999		01/01/09	OSSEO - EAU CLAIRE DESIGN/BRIDGE REHABILITATION BEAVER CREEK BRIDGE B-18-0087	Advanced
6090-08-50	FOND DU LAC	STH-049	303	\$0 - \$99,999	\$100,000 - \$249,999	12/25/14	06/25/10	VILLAGE OF BRANDON, CTH TC - WCPL WSOR RR XING SURFACE	Advanced
6090-08-51	FOND DU LAC	STH-049	303	\$100,000 - \$249,999	\$100,000 - \$249,999	12/25/14	06/25/10	VILLAGE OF BRANDON, CTH TC - WCPL WSOR RAILROAD SIGNALS	Advanced
5035-02-40	GRANT	STH-080	303	\$0 - \$99,999	\$500,000 - \$749,999		05/25/11	HAZEL GREEN - PLATTEVILLE UTL OPS - LOE WATER ST, PLATTEVILLE/PINE-MALONE	Advanced
5225-00-22	GRANT	STH-081	303	\$0 - \$99,999	\$0 - \$99,999	04/25/09		LANCASTER - PLATTEVILLE ROAD R/E OPERATIONS (PLATTE RIVER BRIDGE & APPROACHES)	Deferred
1660-01-30	GRANT	USH-018	303	\$0 - \$99,999	\$0 - \$99,999		07/25/09	PRAIRIE DU CHIEN - FENNIMORE PRELIMINARY ENGINEERING WISCONSIN RIVER BRIDGE B-12-93	Advanced
1204-01-30	IOWA	USH-151	303	\$0 - \$99,999	\$0 - \$99,999		01/01/09	PLATTEVILLE - MADISON DESIGN/CONCRETE BRIDGE DECK OVERLAY STH 191 B-25-22&21;BRENNAN B-25-16	Advanced
1175-18-02	IRON	USH-051	303	\$0 - \$99,999	\$250,000 - \$499,999		08/25/09	TOWN OF MERCER LOCAL STREETS & DRAINAGE BEACHWAY DRIVE - CTH J	Advanced
1175-18-72	IRON	USH-051	303	\$0 - \$99,999	\$1,000,000 - \$1,999,999		04/12/11	TOWN OF MERCER LOCAL STREETS & DRAINAGE	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								BEACHWAY DRIVE - CTH J	
7550-00-41	JACKSON	-	303	\$0 - \$99,999	\$0 - \$99,999	09/25/09		DEACTIVATED GALESVILLE - MELROSE RD	Deferred
								UTL OPS/CENTURY TEL PARCEL # 10	
								BACK STREET - SALVAGE ROAD	
1066-00-09	JEFFERSON	IH -094	303	\$0 - \$99,999	\$100,000 - \$249,999		01/01/09	MADISON - OCONOMOWOC	Advanced
								DESIGN/PRELIMINARY ENGINEERING	
								AIRPORT ROAD TO CTH Y	
5020-00-62	JUNEAU	STH-058	303	\$1,000,000 - \$1,999,999	\$4,000,000 - \$4,999,999	06/08/10	06/08/10	LAVALLE - MAUSTON	Increase
								CONST OPS//SHRM MILL & OVERLAY	
								STH 33 - STH 82	
1030-22-72	KENOSHA	IH -094	303	\$20,000,000 - \$24,999,999	\$20,000,000 - \$24,999,999	01/11/11	01/10/13	N-S FREEWAY, STH 142 INTERCHANGE	Deferred
								CONST/RECONSTRUCT	
								MAINLINE & RAMPS	
1030-22-79	KENOSHA	IH -094	303	\$14,000,000 - \$14,999,999	\$14,000,000 - \$14,999,999	01/11/11	01/10/13	N-S FREEWAY, STH 158 - STH 142	Deferred
								RECON/RECONSTRUCT	
								MAINLINE	
1030-23-72	KENOSHA	IH -094	303	\$17,000,000 - \$19,999,999	\$17,000,000 - \$19,999,999	02/14/12	01/10/13	N-S FREEWAY, CTH E INTERCHANGE	Deferred
								CONST/RECONST	
								MAINLINE & RAMPS	
1030-23-73	KENOSHA	IH -094	303	\$0 - \$99,999	\$0 - \$99,999	04/10/12	01/10/13	N-S FREEWAY, CTH E INTERCHANGE	Deferred
								CONST/FENCING	
								FENCING	
1030-23-79	KENOSHA	IH -094	303	\$10,000,000 - \$10,999,999	\$10,000,000 - \$10,999,999	02/14/12	01/10/13	N-S FREEWAY, STH 142 - CTH E	Deferred
								RECST/RECONSTRUCT	
								MAINLINE	
1032-10-71	KENOSHA	IH -094	303	\$12,000,000 - \$12,999,999	\$12,000,000 - \$12,999,999	02/14/12	02/14/13	N-S FREEWAY, STH 50 INTERCHANGE	Deferred
								CONST/RECONSTRUCT	
								STH 50 MAINLINE & LOCAL ROADS	
1035-03-71	KENOSHA	IH -094	303	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999	02/14/12	01/10/13	N-S FREEWAY, CTH KR INTERCHANGE	Deferred
								CONST/RECONSTRUCT LOCAL/CROSS ROADS	
								CTH KR & LOCAL RD	
1035-03-72	KENOSHA	IH -094	303	\$17,000,000 - \$19,999,999	\$17,000,000 - \$19,999,999	02/14/12	01/10/13	N-S FREEWAY, CTH KR INTERCHANGE	Deferred
								CONST/RECONST	
								MAINLINE & RAMPS	
1035-03-79	KENOSHA	IH -094	303	\$15,000,000 - \$16,999,999	\$15,000,000 - \$16,999,999	02/14/12	01/10/13	N-S FREEWAY, CTH E TO CTH KR	Deferred

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								RECST/RECONSTRUCT	
								MAINLINE	
1071-06-98	LA CROSSE	IH -090	303	\$100,000 - \$249,999	\$100,000 - \$249,999	03/25/12	03/25/13	USH 53/STH 35-THEATER RD/PHASE 1	Deferred
								TRF MIT 1071-06-68 & -78/0517-XX-XX	
								USH 53/STH 35 INTCHG TO THEATRE RD	
1071-06-99	LA CROSSE	IH -090	303	\$0 - \$99,999	\$0 - \$99,999	03/25/12	03/25/14	STH 35-THEATER RD/B32-37,44,108	Deferred
								TRF MIT 1071-06-69 & -79/0517-XX-XX	
								.52&.81 M W OF ST 157 & ST 35/US 53	
5121-09-45	LA CROSSE	STH-033	303	\$0 - \$99,999	\$0 - \$99,999		05/25/12	LAX-CASHTON/KIRSCHNER RD-E CO LINE	Advanced
								UTL OPS/BANGOR MUNICIPAL	
								KIRSCHNER RD ELY TO MONROE CO LINE	
5121-09-46	LA CROSSE	STH-033	303	\$0 - \$99,999	\$100,000 - \$249,999		05/25/12	LAX-CASHTON/KIRSCHNER RD-E CO LINE	Advanced
								UTL OPS/CENTURYTEL	
								KIRSCHNER RD ELY TO MONROE CO LINE	
5121-09-47	LA CROSSE	STH-033	303	\$0 - \$99,999	\$0 - \$99,999		05/25/12	LAX-CASHTON/KIRSCHNER RD-E CO LINE	Advanced
								UTL OPS/COON VLY FARMERS TELE COOP	
								KIRSCHNER RD ELY TO MONROE CO LINE	
5121-09-48	LA CROSSE	STH-033	303	\$0 - \$99,999	\$0 - \$99,999		05/25/12	LAX-CASHTON/KIRSCHNER RD-E CO LINE	Advanced
								UTL OPS/XCEL ENERGY	
								KIRSCHNER RD ELY TO MONROE CO LINE	
1706-00-34	LAFAYETTE	STH-011	303	\$0 - \$99,999	\$100,000 - \$249,999		01/01/09	SHULLSBURG - MONROE	Advanced
								PRELIMINARY ENGINEERING	
								CTH O TO STH 23	
9650-16-60	LANGLADE	STH-047	303	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	08/09/11	02/11/14	NEOPIT - ANTIGO	Deferred
								PREVENTIVE MAINTENANCE 10/3/08	
								EAST COUNTY LINE TO USH 45	
1166-01-93	MARATHON	IH -039	303	\$0 - \$99,999	\$0 - \$99,999		09/25/09	STEVENS POINT - WAUSAU	Advanced
								SFA	
								TRAFFIC MITIGATION FY010	
1620-01-76	MARATHON	STH-013	303	\$5,000,000 - \$5,999,999	\$5,000,000 - \$5,999,999	01/13/15	11/13/12	COLBY - ABBOTSFORD	Advanced
								PAVEMENT REPLACEMENT	
								WAUSAU ST - LINDEN ST	
1166-05-83	MARATHON	USH-051	302	\$0 - \$99,999	\$0 - \$99,999		06/25/09	USH 51/STH 29 CORRIDOR-WAUSAU	Advanced
								SCCO ON PROJECT _____	
								STH 29 EAST SYSTEM RAMPS	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
9160-09-51	MARINETTE	STH-064	303	\$0 - \$99,999	\$250,000 - \$499,999		12/25/09	STH 64 & USH 41. CITY OF MARINETTE	Advanced
								E&LS RR XINGSURFACE 388576C&388578R	
1090-27-90	MILWAUKEE	IH -043	303	\$0 - \$99,999	\$100,000 - \$249,999		09/25/09	AIRPORT FREEWAY	Advanced
								MISC/	
								FTMS EQUIPMENT PROCUREMENT	
1030-20-82	MILWAUKEE	IH -094	303	\$13,000,000 - \$13,999,999	\$13,000,000 - \$13,999,999	02/10/14	12/11/12	N-S FREEWAY, RAWSON AVE INTERCHANGE	Advanced
								RECONSTRUCTION	
								RAWSON AVE & RAMPS	
1030-20-84	MILWAUKEE	IH -094	303	\$60,000,000 - \$69,999,999	\$60,000,000 - \$69,999,999	12/09/14	12/11/12	N-S FREEWAY	Advanced
								RECONSTRUCTION	
								S MKE RDWY / IH-94 SB MAINLINE	
1030-20-85	MILWAUKEE	IH -094	303	\$20,000,000 - \$24,999,999	\$20,000,000 - \$24,999,999	01/10/13	02/14/12	N-S FREEWAY	Advanced
								RECONSTRUCTION	
								RYAN RD, BRIDGE, & RAMPS	
1030-20-86	MILWAUKEE	IH -094	303	\$20,000,000 - \$24,999,999	\$20,000,000 - \$24,999,999	02/11/14	12/11/12	N-S FREEWAY	Advanced
								RECONSTRUCTION	
								SOUTH MILWAUKEE RDWY ADVANCE WORK	
1030-20-87	MILWAUKEE	IH -094	303	\$15,000,000 - \$16,999,999	\$15,000,000 - \$16,999,999	02/11/15	02/14/12	N-S FREEWAY	Advanced
								RECONSTRUCTION	
								ELM RD, BRIDGE, AND RAMPS	
1030-20-88	MILWAUKEE	IH -094	303	\$5,000,000 - \$5,999,999	\$5,000,000 - \$5,999,999	12/09/14	12/11/12	N-S FREEWAY	Advanced
								RECONSTRUCTION	
								S MKE RDWY/ROOT RIVER BRIDGES	
1030-20-89	MILWAUKEE	IH -094	303	\$40,000,000 - \$44,999,999	\$40,000,000 - \$44,999,999	12/08/15	12/11/12	N-S FREEWAY	Advanced
								RECONSTRUCTION	
								S MKE RDWY / IH-94 NB MAINLINE	
1060-41-00	MILWAUKEE	IH -094	303	\$500,000 - \$749,999	\$500,000 - \$749,999		01/01/09	EAST-WEST FREEWAY	Advanced
								PE / RESURFACE	
								84TH STREET TO HWY 100	
1060-42-61	MILWAUKEE	IH -094	303	\$0 - \$99,999	\$11,000,000 - \$11,999,999		07/13/10	EAST WEST FREEWAY	Advanced
								CONST / BASE PATCH, MILL, RESURFACE	
								32ND ST TO 124TH ST	
1100-28-60	MILWAUKEE	IH -894	303	\$0 - \$99,999	\$750,000 - \$999,999		07/28/09	ZOO FREEWAY	Advanced
								CONST / RESURFACE	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								IH 94 TO SOUTH OF GREENFIELD AVE	
2059-00-51	MILWAUKEE	LOC-STR	206	\$0 - \$99,999	\$0 - \$99,999	12/25/10		EAST/WEST KEEFE AVE **DEACTIVATED**	Deferred
								R.R./RECONSTRUCT	
								N PORT WASHINGTON AVE - N HUMBOLDT	
1000-32-40	MILWAUKEE	NON-HWY	303	\$3,000,000 - \$3,999,999	\$0 - \$99,999	06/25/09	06/25/09	PLACEHOLDER FY 2009	Decrease
								Work not Scheduled	
								SHR (303) CO & Region	
1009-02-00	MILWAUKEE	NON-HWY	217	\$0 - \$99,999	\$0 - \$99,999		01/01/09	CITY OF WEST ALLIS	Advanced
								PE/SRTS PROGRAM	
								IMPROVED PAVEMENT MARKING & SIGNAGE	
1009-02-70	MILWAUKEE	NON-HWY	217	\$100,000 - \$249,999	\$100,000 - \$249,999		07/25/09	CITY OF WEST ALLIS	Advanced
								CONST/SRTS PROGRAM	
								IMPROVED PAVEMENT MARKING & SIGNAGE	
1009-02-71	MILWAUKEE	NON-HWY	217	\$0 - \$99,999	\$0 - \$99,999		07/25/09	VILLAGE OF WEST MILWAUKEE	Advanced
								CONST/SRTS PROGRAM	
								PAVEMENT MARKING & SIGNAGE	
2040-16-70	MILWAUKEE	STH-100	303	\$6,000,000 - \$6,999,999	\$6,000,000 - \$6,999,999	01/10/13	02/14/12	Ryan Road (STH 100) City Oak Creek	Advanced
								Const/Pavement Replacement	
								27th Street to STH 38	
2010-10-20	MILWAUKEE	USH-041	303	\$0 - \$99,999	\$100,000 - \$249,999		09/25/10	Appleton Avenue - City Milwaukee	Advanced
								RE /RESURFACE	
								STH 190 to USH 45	
1100-27-60	MILWAUKEE	USH-045	303	\$0 - \$99,999	\$1,000,000 - \$1,999,999		07/13/10	ZOO FREEWAY	Advanced
								CONST / RESURFACE	
								ZOO I/C TO BURLEIGH STREET	
1009-41-01	NORTH CENTRAL REGION WIDE	VAR-HWY	303	\$0 - \$99,999	\$2,000,000 - \$2,999,999	06/25/07	06/25/10	PLACEHOLDER FY2010	Advanced
								Design, Const & Misc	
								NC Region SHR	
1009-41-02	NORTH CENTRAL REGION WIDE	VAR-HWY	302	\$0 - \$99,999	\$750,000 - \$999,999	06/25/07	06/25/10	PLACEHOLDER FY 2010	Advanced
								Design, Const & Misc	
								NC Region MAJOR	
1009-41-80	NORTH CENTRAL REGION WIDE	VAR-HWY	303	\$0 - \$99,999	\$100,000 - \$249,999		01/25/10	ONSITE TRAFFIC ENGINEER	Advanced
								ONE YEAR TIMEFRAME	
								VARIOUS PROJECTS WITHIN NC REGION	
0690-03-66	NORTHEAST REGION WIDE	VAR-HWY	303	\$750,000 - \$999,999	\$0 - \$99,999	06/25/09		DISTRICT 3 LEVEL OF EFFORT	Deferred

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								DDS - SEE SCOTT PRIOR TO INACTIVATE	
								CRC, AUP, S&S, LFA'S - FY'09	
1009-39-89	NORTHEAST REGION WIDE	VAR-HWY	303	\$250,000 - \$499,999	\$250,000 - \$499,999	08/25/09		NE REGIONWIDE	Deferred
								CONTROL SPECIALIST	
								PROJECT DEVELOPMENT DOCUMENT	
9227-01-10	NORTHWEST REGION WIDE	VAR-HWY	303	\$0 - \$99,999	\$250,000 - \$499,999		06/25/10	NORTHWEST REGION, VARIOUS HIGHWAYS	Advanced
								DESIGN/ENGINEERING STUDIES	
								TRAFFIC PLACEHOLDR/ENGINEER STUDIES	
1140-02-50	OUTAGAMIE	USH-045	207	\$100,000 - \$249,999	\$100,000 - \$249,999		06/25/09	USH 45, CITY OF NEW LONDON EAST	Advanced
								CROSSING #693 839C	
								R/R, RAIL-HWY CROSSING REPAIR	
8060-02-60	POLK	STH-035	303	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	06/08/10	07/14/15	SOMERSET - ST CROIX FALLS	Deferred
								CONSTR/ROADWAY MAINTENANCE	
								SOUTH COUNTY LINE TO STH 243	
1570-00-71	POLK	USH-008	303	\$4,000,000 - \$4,999,999	\$4,000,000 - \$4,999,999	12/08/15	02/08/11	ST CROIX FALLS - TURTLE LAKE	Advanced
								CONSTRUCTION/PAVEMENT REPLACEMENT	
								GLACIER DRIVE TO STH 35	
6414-00-25	PORTAGE	BUS-051	303	\$0 - \$99,999	\$250,000 - \$499,999		06/25/09	BUS 51, V. OF PLOVER & WHITING	Advanced
								R/W	
								STH 54 - MINNESOTA AVENUE	
6767-00-74	PORTAGE	LOC-STR	205	\$0 - \$99,999	\$100,000 - \$249,999		02/09/10	MILL ST BRIDGE, VILL. OF AMHERST	Advanced
								SANITARY SEWER & WATERMAIN	
								TOMORROW RIVER CROSSING	
6998-09-70	PORTAGE	LOC-STR	209	\$0 - \$99,999	\$100,000 - \$249,999	06/25/09	07/25/09	TRAVEL GUARD PHASE 1	Advanced
								CITY OF STEVENS POINT TEA	
								CTH HH & BUSINESS PARK DRIVE	
6998-09-71	PORTAGE	LOC-STR	209	\$0 - \$99,999	\$250,000 - \$499,999	06/25/09	07/25/09	TRAVEL GUARD PHASE 1	Advanced
								CITY OF STEVENS POINT TEA	
								CTH HH & BUSINESS PARK DRIVE	
6351-00-07	PORTAGE	USH-010	302	\$100,000 - \$249,999	\$100,000 - \$249,999	06/25/09		MARSHFIELD - STEVENS POINT	Deferred
								P/E DNR ACQUIRING, WISDOT PAYING	
								CTH N - LONG ROAD	
1009-41-81	PORTAGE	VAR-HWY	303	\$0 - \$99,999	\$0 - \$99,999		09/25/09	ST POINT LONG RANGE TRANSPORTATION	Advanced
								STEVENS POINT PLANNING AREA	
								PLAN	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
1610-41-60	PRICE	STH-013	303	\$3,000,000 - \$3,999,999	\$3,000,000 - \$3,999,999	07/13/10	11/10/15	WESTBORO - PRENTICE PREVENTIVE MAINTENANCE 10/17/05 TAYLOR COUNTY LINE - CTH A (NORTH)	Deferred
1030-24-70	RACINE	IH -094	303	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	12/13/11	02/11/14	N-S FREEWAY, STH 11 INTERCHANGE CONST/NEW ROADWAY EAST FRONTAGE RD	Deferred
1030-24-74	RACINE	IH -094	303	\$3,000,000 - \$3,999,999	\$3,000,000 - \$3,999,999	12/13/11	02/11/14	N-S FREEWAY, STH 11 INTERCHANGE CONST/NEW ROADWAY WEST FRONTAGE RD, 58 ST & ACCESS RD	Deferred
1030-24-77	RACINE	IH -094	303	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	12/13/11	02/11/14	N-S FREEWAY, CTH KR TO STH 11 RECST/RECONSTRUCT EAST FRONTAGE RD	Deferred
1030-24-78	RACINE	IH -094	303	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	12/13/11	02/11/14	N-S FREEWAY, CTH KR TO STH 11 RECST/RECONSTRUCT WEST FRONTAGE RD	Deferred
1033-02-70	RACINE	IH -094	303	\$4,000,000 - \$4,999,999	\$4,000,000 - \$4,999,999	01/10/12	02/11/14	N-S FREEWAY, STH 20 INTERCHANGE CONST/RECONSTRUCT EAST FRONTAGE RD	Deferred
1033-02-74	RACINE	IH -094	303	\$4,000,000 - \$4,999,999	\$4,000,000 - \$4,999,999	01/10/12	02/11/14	N-S FREEWAY, STH 20 INTERCHANGE CONST/RECONSTRUCT WEST FRONTAGE RD	Deferred
1033-02-77	RACINE	IH -094	303	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999	01/10/12	02/11/14	N-S FREEWAY, STH 11 TO STH 20 RECST/RECONSTRUCT EAST FRONTAGE RD	Deferred
1033-02-78	RACINE	IH -094	303	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	01/10/12	02/11/14	N-S FREEWAY, STH 11 TO STH 20 RECST/RECONSTRUCT WEST FRONTAGE RD	Deferred
1009-02-72	RACINE	NON-HWY	217	\$0 - \$99,999	\$0 - \$99,999		07/25/09	UNION GROVE JOINT #1 SCHOOL DIST CONST/SRTS PROGRAM STREET RECONFIGURATION	Advanced
1009-02-73	RACINE	NON-HWY	217	\$0 - \$99,999	\$0 - \$99,999		07/25/09	UNION GROVE JOINT #1 SCHOOL DIST CONST/SRTS PROGRAM MULTI-USE TRAIL & SIGNAGE	Advanced
1009-02-74	RACINE	NON-HWY	217	\$0 - \$99,999	\$0 - \$99,999		07/25/09	VILLAGE OF WATERFORD CONST/SRTS PROGRAM	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								IMPROVED SIGNAGE	
2290-17-20	RACINE	STH-038	303	\$0 - \$99,999	\$750,000 - \$999,999		04/25/11	NORTHWESTERN AVE, CITY OF RACINE	Advanced
								RE/RECONSTRUCT	
								GOLF AVENUE TO MEMORIAL DRIVE	
5770-00-61	RICHLAND	STH-130	303	\$500,000 - \$749,999	\$500,000 - \$749,999	06/08/10	06/09/15	SOUTH COUNTY LINE - USH 14	Deferred
								PREVENTATIVE MAINT/MILL & SURFACE	
								FR S RICHLAND CO LINE NLY TO USH 14	
5863-06-60	RICHLAND	STH-171	303	\$100,000 - \$249,999	\$100,000 - \$249,999	07/25/12	07/25/13	WEST COUNTY LINE-USH 14	Deferred
								RDMTN/CUL REPL& RESTORE DITCHES/CRC	
								CRAWFORD/RICH. CO LN ELY TO USH 14	
5358-00-70	RICHLAND	TWN-RD	206	\$0 - \$99,999	\$0 - \$99,999	06/25/09		TOWN OF MARSHALL, CRIBBEN HILL DRIVE	Deferred
								CONST OPS - REPLACE BOX CULVERT	
								WILDFLOWER LANE TO SCHOEPP LANE	
5999-00-21	RICHLAND	USH-014	303	\$0 - \$99,999	\$500,000 - \$749,999		07/25/09	RICHLAND CENTER - SPRING GREEN	Advanced
								RE OPS	
								PEEBLES - CTH O	
5999-00-41	RICHLAND	USH-014	303	\$0 - \$99,999	\$100,000 - \$249,999		07/25/10	RICHLAND CENTER - SPRING GREEN	Advanced
								UTL OPS	
								PEEBLES - CTH O	
1001-00-62	ROCK	IH -039	303	\$100,000 - \$249,999	\$100,000 - \$249,999	07/14/15	03/09/10	JANESVILLE - MADISON	Advanced
								CONST OPS/STRUCTURE REPAIRS/PM ELIG	
								WSOR RR B-53-0077	
5750-00-41	SAUK	STH-058	303	\$0 - \$99,999	\$0 - \$99,999	04/25/09		CAZENOVIA - IRONTON ROAD	Deferred
								UTILITY OPER-TELEPHONE	
								CTH G INTERSECTION, TOWN OF IRONTON	
1674-00-20	SAUK	USH-012	302	\$0 - \$99,999	\$100,000 - \$249,999		08/25/09	LAKE DELTON - SAUK CITY	Advanced
								R/E OPS/PEDESTRIAN ACCOMODATIONS	
								FERN RD-W FRONTAGE LAKE DELTON	
1674-00-70	SAUK	USH-012	302	\$0 - \$99,999	\$1,000,000 - \$1,999,999		05/10/11	LAKE DELTON - SAUK CITY ROAD	Advanced
								CONST OPS BICYCLE/PEDESTRIAN ACC.	
								FERN RD-W FRONTAGE LAKE DELTON	
1674-01-40	SAUK	USH-012	302	\$0 - \$99,999	\$250,000 - \$499,999		08/25/09	LAKE DELTON - SAUK CITY	Advanced
								R/E OPS/PEDESTRIAN ACCOMODATIONS	
								FERN RD-W FRONTAGE LAKE DELTON	
8570-04-61	SAWYER	STH-048	303	\$3,000,000 - \$3,999,999	\$3,000,000 - \$3,999,999	04/13/10	07/14/15	BIRCHWOOD - EXELAND	Deferred

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								CONSTR/ROADWAY MAINTENANCE	
								W PARK AVENUE TO STH 40	
1000-45-36	SOUTHWEST REGION WIDE	USH-053	303	\$0 - \$99,999	\$0 - \$99,999	01/01/09		REGION WIDE BRIDGE PAINTING	Deferred
								BRPNT	
								VARIOUS BRIDGES IN SOUTHWEST	
1540-04-22	ST. CROIX	-	303	\$100,000 - \$249,999	\$0 - \$99,999	07/25/09		DEACTIVATED RIVER FALLS - ROBERTS	Deferred
								REAL ESTATE ACQUISITION	
								70TH STREET TO USH 12 EAST	
8080-05-62	ST. CROIX	STH-035	303	\$0 - \$99,999	\$100,000 - \$249,999		07/25/09	V NORTH HUDSON, SIXTH STREET NORTH	Advanced
								CONSTR/ROAD MAINTENANCE	
								LK MALLALIEU TO SOMMERS ST NORTH	
1000-99-24	STATEWIDE	VAR-HWY	303	\$0 - \$99,999	\$0 - \$99,999		05/25/09	MIDWEST GUARD RAIL SYST CRASH TEST	Advanced
								HSIP	
								NATIVE WOOD SPECIES	
1000-99-25	STATEWIDE	VAR-HWY	303	\$0 - \$99,999	\$0 - \$99,999		05/25/09	ROADSIDE GRADING GUIDANCE	Advanced
								HSIP	
								DESIGNER TOOL	
1000-99-26	STATEWIDE	VAR-HWY	303	\$0 - \$99,999	\$100,000 - \$249,999		05/25/09	TEMP. CONCRETE BARRIER ATTATCHMT	Advanced
								HSIP	
								ATTACHMENT TO DECK OR PAVEMENT	
1000-99-27	STATEWIDE	VAR-HWY	303	\$0 - \$99,999	\$100,000 - \$249,999		05/25/09	TEMPORARY CONCRETE BARRIER	Advanced
								HSIP	
								DEVELOPMENT-LOW DEFLECTION	
1000-99-28	STATEWIDE	VAR-HWY	303	\$0 - \$99,999	\$100,000 - \$249,999		05/25/09	SYNTHESIS OF CRASH CUSHION GUIDANCE	Advanced
								HSIP	
								SELECTION OF CRASH CUSHION SYSTEM	
1000-99-29	STATEWIDE	VAR-HWY	303	\$0 - \$99,999	\$0 - \$99,999		05/25/09	CRASH TESTING - PHASE 1	Advanced
								HSIP	
								VARIOUS EROSION CONTROL FEATURES	
1630-01-03	TREMPEALEAU	USH-053	303	\$0 - \$99,999	\$0 - \$99,999		01/01/09	GALESVILLE - WHITEHALL	Advanced
								DESIGN/BRG REHABILITATION (OVERLAY)	
								TREMPEALEAU RIVER BRIDGE B-61-0050	
1630-02-00	TREMPEALEAU	USH-053	303	\$0 - \$99,999	\$0 - \$99,999		01/01/09	V PIGEON FALLS, EKERN STREET	Advanced
								DESIGN/BRG REHABILITATION (OVERLAY)	
								PIGEON CREEK BRIDGE B-61-0058	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
9195-09-60	VILAS	STH-017	303	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	07/13/10	03/12/13	EAGLE RIVER - MICHIGAN STATE LINE	Deferred
								PREVENTIVE MAINTENANCE 10/30/08	
								CTH A TO MICHIGAN STATE LINE	
3180-13-70	WALWORTH	STH-011	302	\$15,000,000 - \$16,999,999	\$11,000,000 - \$11,999,999	11/10/09	11/10/09	BURLINGTON BYPASS R & U	Decrease
								CONST/PAVING	
								CTH DD TO STH 83 (SOUTH	
2698-03-20	WALWORTH	STH-020	303	\$0 - \$99,999	\$0 - \$99,999		12/25/12	EAST TROY - RACINE	Advanced
								RE/RESURFACE	
								IH 43 TO HONEY CREEK RD	
2698-03-70	WALWORTH	STH-020	303	\$3,000,000 - \$3,999,999	\$4,000,000 - \$4,999,999	12/11/12	12/10/13	EAST TROY - RACINE	Deferred
								CONST/RESURFACE	
								IH 43 TO HONEY CREEK RD	
2698-03-71	WALWORTH	STH-020	303	\$0 - \$99,999	\$1,000,000 - \$1,999,999		05/11/10	EAST TROY - RACINE	Advanced
								CONST/BRIDGE REPLACEMENT	
								HONEY CREEK BRIDGE	
3170-08-20	WALWORTH	STH-050	303	\$0 - \$99,999	\$0 - \$99,999		05/25/12	7th St & Geneva St, City of Delavan	Advanced
								RE/RESURFACE	
								WISCONSIN AVE TO WRIGHT ST	
8050-05-00	WASHBURN	STH-070	303	\$0 - \$99,999	\$100,000 - \$249,999		01/01/09	SIREN - SPOONER	Advanced
								DESIGN/RESURFACING	
								WEST COUNTY LINE TO USH 63	
3360-08-70	WASHINGTON	STH-175	303	\$3,000,000 - \$3,999,999	\$5,000,000 - \$5,999,999	11/13/12	11/13/12	SLINGER TO ADDISON ROAD	Increase
								CONST/PAVEMENT REPLACEMENT	
								MAPLE AVENUE TO DODGE COUNTY LINE	
1060-31-70	WAUKESHA	IH -094	303	\$17,000,000 - \$19,999,999	\$17,000,000 - \$19,999,999	11/10/09	11/11/14	East-West Freeway	Deferred
								CONST/Reconstruct Interchange	
								CTH P Interchange	
1060-38-60	WAUKESHA	IH -094	303	\$0 - \$99,999	\$1,000,000 - \$1,999,999		07/28/09	EAST WEST FREEWAY	Advanced
								CONST / BASE PATCH, MILL, RESURFACE	
								1/2 MILE WEST & EAST OF CTH P	
1060-42-60	WAUKESHA	IH -094	303	\$0 - \$99,999	\$13,000,000 - \$13,999,999		07/13/10	EAST WEST FREEWAY	Advanced
								CONST / BASE PATCH, MILL, RESURFACE	
								124TH STREET TO STH 16	
6250-01-05	WAUPACA	STH-022	303	\$0 - \$99,999	\$0 - \$99,999		01/25/10	C CLINTONVILLE, MAIN STREET	Advanced
								SCOPE STUDY	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								USH 45 TO STH 156	
6260-02-62	WAUPACA	STH-161	303	\$1,000,000 - \$1,999,999	\$1,000,000 - \$1,999,999	03/12/13	06/08/10	USH 10 - STH 22	Advanced
								PREVENTATIVE MAINTENANCE 11/18/08	
								PORTAGE CO LINE TO N. JCT. STH 49	
1510-02-01	WAUPACA	USH-010	303	\$0 - \$99,999	\$250,000 - \$499,999		09/25/10	STEVENS POINT - APPLETON	Advanced
								OFFICIAL MAPPING	
								AMHERST TO FREMONT	
6320-05-60	WAUSHARA	STH-073	303	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999	03/14/17	11/13/12	PLAINFIELD - WISCONSIN RAPIDS	Advanced
								CONST/SHRM	
								5TH AVENUE - CTH F	
1120-09-71	WINNEBAGO	USH-041	302	\$100 MILLION OR GREATER	\$35,000,000 - \$39,999,999	07/10/12	06/08/10	STH 26 - BREEZEWOOD LANE	Decrease
								R/W-YES	
								USH 45 - BREEZEWOOD LANE	
1120-09-83	WINNEBAGO	USH-041	302	\$0 - \$99,999	\$35,000,000 - \$39,999,999		07/10/12	USH 41	Advanced
								R/W-?	
								CTH GG - CTH G	
1120-09-84	WINNEBAGO	USH-041	302	\$0 - \$99,999	\$35,000,000 - \$39,999,999		07/10/12	USH 41	Advanced
								R/W-?	
								CTH G-BREEZEWOOD LANE	
1120-11-17	WINNEBAGO	USH-041	302	\$0 - \$99,999	\$100,000 - \$249,999		07/25/09	STH 26 - BREEZEWOOD LANE	Advanced
								TRIBAL MONITORING	
								TRIBAL MONITORING	
1120-11-75	WINNEBAGO	USH-041	302	\$100 MILLION OR GREATER	\$80,000,000 - \$99,999,999	07/12/11	07/12/11	STH 26 - BREEZEWOOD LANE	Decrease
								R/W-YES	
								STH 21 - USH 45	
1120-11-83	WINNEBAGO	USH-041	302	\$250,000 - \$499,999	\$40,000,000 - \$44,999,999	07/08/14	06/08/10	STH 26 - BREEZEWOOD LANE	Advanced
								R/W-YES	
								STH 21 - USH 45	
1525-05-04	WOOD	STH-013	303	\$0 - \$99,999	\$0 - \$99,999		01/01/09	C WISCONSIN RAPIDS, W GRAND AVE	Advanced
								P/E	
								10TH AVE INTERSECTION, HSIP	
1525-05-74	WOOD	STH-013	303	\$0 - \$99,999	\$0 - \$99,999		06/08/10	C WISCONSIN RAPIDS, W GRAND AVE	Advanced
								CONSTRUCION	
								10TH AVE INTERSECTION, HSIP	
6320-08-72	WOOD	STH-073	303	\$2,000,000 - \$2,999,999	\$2,000,000 - \$2,999,999	07/12/16	11/13/12	PLAINFIELD - NEKOOSA	Advanced

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased

**2009-2012 STIP
May Amendments**

Project	County	Hwy	Prg	Orig Estimate	Curr Estimate	Orig Sched	Curr Sched	Title/Concept/Limit	Reason
								RECONSTRUCTION	
								SO JCT STH 13 - NO JCT STH 13	

Advanced: Project moved into STIP Period, Deferred: Project moved out of STIP Period

Increase: Project Estimate Increased, Decrease: Project Estimate Decreased